

Town of Sandown
Highway/Sanitation Department
PO Box 1756
Sandown, NH 03873
Telephone: (603) 887-3484
Fax: (603) 887-8539

Residents,

In accordance with the Road Improvement Plan, road construction will commence beginning the week of July 26, 2010 and is expected to continue throughout the month of August.

The construction schedule is as follows weather permitting and barring any unforeseen circumstances:

Week of:

- | | |
|---------|---|
| 7/26/10 | Road measurements and preparation for construction will take place and signage will be posted |
| 8/2/10 | Begin drainage work on both Hawkewood Road and Morrison Lane |
| 8/9/10 | Complete drainage work |
| 8/16/10 | Road construction begins including grinding, reclamation and basic preparation for paving |
| 8/23/10 | Paving – binder coat will be completed and ready for travel including by school buses |

Binder coat will remain on the roads for a few weeks then topcoat, shoulders and striping will be done by mid-fall.

Please note: for the majority of the month of August, both Hawkewood Road and Morrison Lane will be ‘open to local traffic only’. Drivers are encouraged to seek alternate routes and pay heed to posted detour signs. We thank you for your anticipated cooperation and patience during this project. Should you have any questions or require additional information, please contact the Highway Department at 887-3484 or the Selectmen’s Office at 887-3646.

Sincerely,

Arthur Genualdo
DPW Director
ag/pmg